



HONOLULU AUTHORITY for RAPID TRANSPORTATION

Construction and Traffic Update

November 12th, 2015

H O N O L U L U R A I L T R A N S I T P R O J E C T

WWW.HONOLULUTRANSIT.ORG



HONOLULU AUTHORITY for RAPID TRANSPORTATION

Project Map

20 Miles – 21 Stations



Rail Operations Center (ROC)



Physical Construction Completion 86%

Contract Billed to Date 84%

Contract Billing Planned Per Schedule 87%

- ROC construction currently tracking to the planned Substantial Completion date of April 2016.


West Oahu Farrington HWY (WOFH)

Construction Completion	74%
Contract Billed to Date	71.5%
Contract Billing Planned Per Schedule	81.2%

- *Project is tracking currently tracking 4 – 6 months behind the planned Substantial Completion date.*



Kamehameha Highway Guideway (KHG)



Physical Construction Completion	44.3%
Contract Billed to Date	40.1%
Contract Billing Planned Per Schedule	80.4%

- The project is tracking 6 – 7 Months behind schedule due to third-party construction of utility relocation work.*



H2R2 Ramp

Construction Completion 0%
Contract Billed to Date 0%
Contract Billing Planned Per Schedule 0%

- *Preconstruction Submittals Ongoing*
- *NPDES Permitting*
- *Baseline Schedule*



Pearl Highlands Station


Farrington HWY Stations

Construction Completion 0%

Contract Billed to Date 0%

Contract Billing Planned Per Schedule 0%

- *Contractor Preconstruction Activities Ongoing*
- *Ground Breakings to be scheduled*
- *Baseline schedule workshop*



West Oahu Stations

Construction Completion	0%
Contract Billed to Date	0%
Contract Billing Planned Per Schedule	0%

- *Notice to Proceed (NTP) issued to Nan, Inc.*
- *Preconstruction Activities and Permitting Ongoing*
- *Ground Breakings to be scheduled*



Moving Forward: The Next 10 Miles



Airport Advanced Utilities

Physical Construction Completion **25%**

Contract Billed to Date **25%**

- Airport Section Utility Construction currently is tracking 7 months behind the planned Substantial Completion date based upon the contractors unaccepted schedule update.

** Delays caused by access to the Navy Property*

Airport 7 Piers

Physical Construction Completion **100%**

Contract Billed to Date **84.0%**

- Airport 7-Piers Contract is currently being closed out.




Traffic Update




Farrington Highway in Waipahu

Extended weekend closure for traveler removal this weekend H-1/H-2 merge




Farrington Highway in Waipahu

Standard overnight closures at the H-1/H-2 merge



Farrington Highway in Waipahu

Westbound Farrington lanes closed 24/7 between North-South Road and Old Fort Weaver Road



Farrington Highway in Waipahu

Aniani Intersection closure for guideway installation




Farrington Highway in Waipahu

Daytime intersection closure at Kahualii Street during non-peak traffic hours – eastbound lanes closed overnight




Kamehameha Highway – Pearl City

24/7 inside lane closures for column work




Kamehameha Highway – Pearl City

24/7 inside eastbound lane closures for drilled shaft work.




Kamehameha Highway – Pearl City

24/7 eastbound inside lane closure for balance cantilever operations.



Kamehameha Highway – Pearl City

24/7 westbound left turn restriction at Kuleana Road.




Kamehameha Highway – Pearl City

24/7 inside lane closures for drilled shaft work



Kamehameha Highway – Pearl Harbor



- *Expect lane closures along Kamehameha Highway between 8:30 a.m. and 2:30 p.m.*

Mahalo!



H O N O L U L U R A I L T R A N S I T P R O J E C T

www.HONOLULUTRANSIT.ORG

HART
HONOLULU AUTHORITY for RAPID TRANSPORTATION