



Weekly AIS Update – Airport August 26, 2012 through September 1, 2012

Trench #	Date Excavated	TMK	LCA	Results
31	8/27/2012	[1] 1-1-004:012	N/A	No 'iwi kūpuna and/or human skeletal remains were found
15	8/29/2012	[1] 1-1-01 (H-1 Freeway Right-of-Way)	N/A	No 'iwi kūpuna and/or human skeletal remains were found
16	8/30/2012	[1] 1-1-002 (H-1 Freeway Right-of-Way)	N/A	No 'iwi kūpuna and/or human skeletal remains were found
1	8/31/2012	[1] 9-9-003:066	LCA 2131:1	No 'iwi kūpuna and/or human skeletal remains were found



Archaeological Inventory Survey Fieldwork



LEGEND

- | | |
|--|--|
| Archaeological Test Excavation | Proposed Infrastructure |
| ● Planned | — Rail Transit Alignment |
| ● Excavation Completed | Elevated Facility |
| | Ground-Level Facility |


SCALE

1 inch = 300 feet
 0 150 300 Feet

Honolulu High-Capacity Transit Corridor Project - Airport Section

Archaeological Test Excavation Progress Map, August 2012

Archaeological Inventory Survey Fieldwork



LEGEND

- | | |
|--|--|
| Archaeological Test Excavation | Proposed Infrastructure |
| ● Planned | — Rail Transit Alignment |
| ● Excavation Completed | Elevated Facility |
| | Ground-Level Facility |

SCALE

1 inch = 300 feet
 0 150 300 Feet

Honolulu High-Capacity Transit Corridor Project - Airport Section

Archaeological Test Excavation Progress Map, August 2012

Outreach & Consultation

- Website and social media posts of Airport Traffic Update on 8/24 for the week of August 26 – September 1 to www.HonoluluTransit.org.



Airport Guideway AIS Field Work Traffic Update | Week of Aug. 26, 2012
There will be no lane closures or detours scheduled for this week.

Note: Traffic announcement weeks start on Sunday and end on Saturday.