

Activities Summary by Stipulation – December 2013

Aloha Consulting Parties,

This is the 14th monthly progress report provided to consulting parties. Copies of earlier reports are posted on the honolulustransit.org website. All PA related postings are under the Planning tab by stipulation. What follows are activities that occurred in December 2013 with a look ahead into January 2014.

I. Roles and Responsibilities

Stipulation I.H. Kāko’o meeting for December was held on the 19th. Kāko’o roles and responsibilities were discussed. Consulting parties whose intention is for a productive, informative, and useful meeting are always welcome. For further information contact Kāko’o, Paul Cleghorn at cleghorn@pacificlegacy.com.

Stipulation I.H.8. The Kāko’o independently drafted a progress report (*Kāko’o Activities During the Period Between March 2012-October 2013, December 2013*) that was emailed directly to the Consulting Parties on January 7, 2014.

Stipulation I.H.9. The Kāko’o is not expected to review all deliverables produced to meet PA requirements, however, the Kāko’o will review deliverables and documentation on request, such as when SHPD staff requested support for reviews during the AIS Report production phase for City Center.

Stipulation I.H.12. The Best Practices Manual for Historic Properties outline is under preparation by the Kāko’o.

II. Traditional Cultural Properties (TCPs) - work completed, no further updates.

III. Identification and Protection of Archaeological Sites and Burials- Archaeological Inventory Surveys (AIS)

- The City Center Data Recovery Plan was provided to SHPD for a 30-day review at the end of October. The public review ended on December 2, 2013. SHPD approval is expected in early January.
- Next steps are for completion of Archaeological Monitoring Plans for both Airport and City Center Construction Sections. The City Center Burial Treatment Plan will be finalized after Data Recovery fieldwork is completed in the City Center Construction Section in 2014.
- Recognized lineal and cultural descendants coordination continues. A meeting for recognized cultural descendants was held on December 9.
- A neighborhood/community meeting has been scheduled for January 8 for consultation regarding a Supplemental AIS Plan (due to a minor alignment refinement) for the Kaka’ako area of City Center.

IV. Design Standards

Stipulation IV.B. No meetings were scheduled for December. The following community/neighborhood meetings are scheduled for January:

- West Oahu Station Group (East Kapolei and UH West O’ahu Stations) Community Meeting #2 - January 28, 2014 - This meeting fulfills a requirement of PA Stipulation IV.B
- Kamehameha Highway Station Group Community Meeting #2 - January 28, 2014. This meeting fulfills a requirement of PA Stipulation IV.B

Note that separate meetings with Consulting Parties have not been identified prior to these events. Consulting Parties will be sent meeting invites for each community meeting. Consulting Party input to these station designs has been documented and will continue to be used to support the relevant design and interpretive programs associated with the project. Please check the project website under this stipulation to review the relevant meeting summaries.

Stipulation IV.C. Final design plans for Aloha Stadium Station and Pearl Harbor Station were reviewed by Consulting Parties near the end of 2013. A comment-response summary matrix will be posted to the website for each of these reviews in January 2014.

V. Recordation and Documentation

Recordation, documentation and internal reviews continue.

Stipulation V.A. Historic Context Study. HART is conducting an internal review and update on the context study outline based upon the completed TCP and AIS studies.

Stipulation V.B. Cultural Landscape Reports. Identified resources for study are Mother Waldron Park and Irwin Park. No activities occurred during this reporting period.

Stipulation V.C. (and V.D). The following revised Historic American Building Survey (HABS) documentation was received in November from the HRTTP consultants by HART and were submitted to National Park Service (NPS) for review on November 27 (not December as previously reported):

- Genet House (1953 Dillingham Boulevard)
- Higa Four-plex (1945 Dillingham Boulevard)
- Teixeira House (1927 Dillingham Boulevard)
- Dillingham Boulevard Residences (portion of Kalihi Neighborhood)

HART is currently reviewing the following HABS documentation:

- Naval Station, Pearl Harbor Library/Navy Relief/Chapel,
- Addendum to: Headquarters Commander-in-Chief Pacific Fleet (HABS No. HI-32) and
- Addendum to Makalapa Naval Housing Area Makalapa (HABS No. HI-355)

VI. National Register of Historic Places/National Historic Landmark Nominations

Preparation of National Register (NR) nomination forms for adversely affected historic properties is in progress. HART is currently reviewing the following draft NR forms:

- Civilian Housing Area Makalapa, U.S. Naval Base Pearl Harbor
- Naval Housing Area Makalapa, U.S. Naval Base Pearl Harbor
- HECO Downtown Plant and Leslie A. Hicks Building
- Oahu Railway & Land Co. Terminal Building
- Kapālama Canal Bridge
- Queen Street Bridge (Nu’uanu Stream)

- Kalauao Stream Bridge
- Lava Rock Curbs

The following draft NR forms will be submitted to SHPD (and HDOT) for review in early January:

- Honouliuli Stream Bridge,
- Waikele Stream Bridge and Span over OR&L,
- 1932 Waiawa Stream Bridge,
- Waimalu Stream Bridge,
- Kalauao Springs Bridge,
- Kalauao Stream Bridge,

VII. Educational and Interpretive Programs, Materials and Signage

Stipulation VII.E. No updates for December. See IX.B. on historic preservation fund activities.

VIII. Mitigation for Specific Historic Properties - no updates for December; however, also see Stipulation VI above for Lava Rock Curbs and Kapālama Canal Bridge NR form reviews in progress.)

IX. Measures to Address Reasonably Foreseeable Indirect and Cumulative Effects Caused by the Project

Stipulation IX.B. Historic Preservation Program. The HPC met on December 6, to identify those property owners who will to be invited to submit full applications. Invitations will go out in January after HPC reviews each invitation.

XIV. Administrative Provisions - no updates for December.

Cultural Monitoring Program - Procurement has been completed for the Project-Wide Construction Archaeological and Cultural Monitoring Program. Cultural Surveys Hawai'i (CSH) with `Ōiwi Cultural Resources, LLC (ORC) has been awarded this contract.

Look Ahead – Important Dates

- Supplemental AIS Plan Consultation Meeting - January 8, 2014, 6-8 pm at HART
- **Consulting Party Annual Meeting - January 23, 2013**
- West O'ahu Station Group Community Meeting #2 - January 28, 2014
- Kamehameha Highway Station Group Community Meeting #2 - January 29, 2014
- Kāko'o meeting at HART - January TBD
- Station Naming Activities - TBD 2013 - 2014
- Voluntary HART Program via Cultural Surveys Hawai'i for Archaeological and Cultural Monitoring of City Center Geotech Boring Activities - in progress.
- Additional Station Group Meetings - TBD 2014.

If you have questions regarding this update, please contact me. Mahalo.

Joanna Morsicato (jmorsicato@honolulu.gov) 808-768-6120 (o) and 720-933-9818 (c)