

HONOLULU AUTHORITY for RAPID TRANSPORTATION

Daniel A. Grabauskas
EXECUTIVE DIRECTOR AND CEO

May 8, 2012

The Honorable Ernest Y. Martin, Chair
and Members
Honolulu City Council
530 South King Street, Room 202
Honolulu, Hawaii 96813

BOARD OF DIRECTORS
Carrie K. S. Okinaga, Esq.
CHAIR

Ivan M. Lui-Kwan, Esq.
VICE CHAIR

Robert Bunda
William "Buzz" Hong
Donald G. Horner
Kestlie W. K. Hui
Damien T. K. Kim
Glenn M. Okimoto, Ph.D.
David K. Tanoue
Wayne Y. Yoshioka


Dear Chair Martin and Councilmembers:

In response to Councilmember Gabbard's request during the April 30, 2012, Legislative Matters Committee meeting, for HART to provide a timeline and/or schedule for archaeological inventory survey work for the entire transit project, we provide the following:

	AIS Completion	Final Design Completion	First Construction Contract Awarded
West Oahu Farrington Highway	Completed 10/2009	Complete by 12/2012	11/2009
Kamehameha Highway	Completed 8/2011	Complete by 12/2012	6/2011
Airport	Complete by 8/2012	Complete by 2013	Late 2013
City Center	Complete by 1/2013	Complete by 2014	Early 2014

Please let me know should you have any further questions.

Sincerely,



Daniel A. Grabauskas
Executive Director and CEO

cc: Douglas S. Chin, Managing Director
Michael R. Hansen, Director
Budget and Fiscal Services
HART Board of Directors