

	A	B
1	Honolulu High-Capacity Transit Corridor Project	
2	Proposed Final EIS Schedule	
3		
4	<u>Activity</u>	<u>Completion Date</u>
5	Pre-decisional Final EIS to FTA and Cooperating Agencies	April 29, 2010
6	Section 106 Ualena Determination of Eligibility letter to SHPD for expedited review (due May 13)	April 29, 2010
7	Receipt of conditional ALP approval from FAA	April 30, 2010
8	Cooperating Agency EIS comments to FTA and City	May 10, 2010
9	FTA EIS review and legal sufficiency comments to the City	May 10, 2010
10	Final EIS comment coordination with City and FTA in SF or DC	between May 11 and 13
11	Completion of expedited Section 106 review for eligibility	May 13, 2010
12	FTA requests signatory parties to sign Section 106 programmatic agreement	May 13, 2010
13	Completion of Final EIS to address comments	May 19, 2010
14	Receipt of signed PA	May 20, 2010
15	Review individual Final EIS changes with FTA	May 20, 2010
16	Submit Final EIS to OEQC and Distribute to FTA	May 20, 2010
17	FTA Final legal sufficiency review	May 20 and May 21
18	Signature on Final EIS cover page	May 21, 2010
19	Reproduce Final EIS	May 22 through May 25
20	Distribute Final EIS	May 26, 2010
21	NOA submitted to EPA	May 28, 2010
22	NOA in Federal Register	June 4, 2010