
From: McCarron, Francis [USA]
To: Hamayasu, Toru
CC: Kurio, Phyllis; zweighaft@infraconsultllc.com; tim.Mantych@jacobs.com; Nadeem.Tahir@dot.gov; Catherine.Luu@dot.gov; Kim.Nguyen@dot.gov; Mccarron Francis; Belizaire Justine; Cham Laura; Kris Kim
Sent: 10/1/2008 6:35:41 AM
Subject: PMO REVIEW OF THE HONOLULU SCHEDULE

Good Morning Toru:

Attached is the final draft report from our sub consultant (Kal Krishan Consulting Services, Inc.) on the review of the consolidated schedule you all provided on September 21, 2008.

The purpose of the review was to:

- Provide an overview of the working schedules prepared by the City
- Determine if the major items in the individual schedules are incorporated into the consolidated project schedule submitted on September 21, 2008
- Assess whether the consolidated project schedule is sound and technically correct, and
- Determine if this consolidated project schedule was acceptable as a Master Schedule for the project as requested by FTA.

The review of the schedules indicates that major items in the individual schedules are not incorporated into the consolidated project schedule, ***and that the consolidated project schedule as provided on September 21, 2008 is not acceptable as a Project Master Schedule.***

Please take a look at the report, including our suggestions to develop an acceptable Project Master Schedule.

Once you have had a chance to review the report, we can discuss setting up a phone conference or meeting to go over the comments and agree on next steps.

Thanks Frank