




ID	Task Name	Notes	Duration	Start	Finish	Predecessors
1	Execute Honolulu Programmatic Agreement		1 day	Mon 1/17/11	Mon 1/17/11	
2	Implementation		92 days?	Mon 1/17/11	Mon 4/18/11	
3	City shall develop a schedule for implementation of the provisions of this PA and send to consulting parties for comment		1 day?	Sat 3/19/11	Sat 3/19/11	1FS+60 days
4	Consulting parties have 30 days to send comments		1 day?	Mon 1/17/11	Mon 1/17/11	
5	City shall post the final schedule on the Project website		1 day?	Mon 1/17/11	Mon 1/17/11	
6	For the first 24 months, the City shall hold quarterly meetings with the consulting parties to discuss implementation of the PA		1 day?	Mon 4/18/11	Mon 4/18/11	1FS+3 mons
7	City shall provide all signatories to this PA a summary report detailing work to implement the PA		1 day?	Mon 1/17/11	Mon 1/17/11	
8	Hire Kako'o (PA Project Manager)		181 days?	Mon 1/17/11	Sat 7/16/11	
9	Draft RFP and allow for FTA and SHPO review procurement request		1 day?	Mon 1/17/11	Mon 1/17/11	
10	Release procurement request to public		1 day?	Mon 1/17/11	Mon 1/17/11	
11	Allow FTA and SHPO to review final candidate qualifications		1 day?	Mon 1/17/11	Mon 1/17/11	
12	Allow FTA and SHPO to review scope of work		1 day?	Mon 1/17/11	Mon 1/17/11	
13	City to provide written notification to FTA and SHPD and other consulting parties that selection has been made (within 6 months of PA execution)		1 day	Sat 7/16/11	Sat 7/16/11	1SS+6 mons
14	Undertake additional studies on Traditional Cultural Properties		32 days?	Mon 1/17/11	Thu 2/17/11	
15	City to retain contractor with experience in ethnographic studies and TCP assessments		1 day	Mon 1/17/11	Mon 1/17/11	
16	City to start additional study on TCP (30 days after PA execution)		1 day	Thu 2/17/11	Thu 2/17/11	1FS+30 days
17	City to meet with SHPD, consulting parties and other parties with expertise, including NHO, to discuss and identify potential TCPs		1 day?	Mon 1/17/11	Mon 1/17/11	
18	If FTA determines eligible TCPs present, City shall complete effects assessments		1 day?	Mon 1/17/11	Mon 1/17/11	
19	SHPD shall have 30 days to review effects assessment		1 day?	Mon 1/17/11	Mon 1/17/11	
20	If FTA or SHPD determines that adverse effects on eligible TCPs, the City shall meet with consulting parties		1 day?	Mon 1/17/11	Mon 1/17/11	
21	City shall complete all fieldwork, eligibility and effects determination (prior to commencement of construction)		1 day?	Mon 1/17/11	Mon 1/17/11	
22	City shall complete draft NRHP nominations for all TCPs that meet NRHP criteria		1 day?	Mon 1/17/11	Mon 1/17/11	
23	SHPD and NPS and consulting parties will review draft NRHP nominations (within 30 days)		1 day?	Mon 1/17/11	Mon 1/17/11	
24	City shall consider all comments on the draft NRHP nominations and submit final NRHP nominations to SHPD (prior to commencement of construction)		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule Date: Tue 12/21/10	Task		Progress		Summary		External Tasks		Deadline	
	Split		Milestone		Project Summary		External Milestone			

ID	Task Name	Notes	Duration	Start	Finish	Predecessors
25	Develop Archaeological Inventory Survey (AIS) Plans		1 day?	Mon 1/17/11	Mon 1/17/11	
26	AIS Phase 1		1 day?	Mon 1/17/11	Mon 1/17/11	
27	<i>Development AIS Plan for Construction Phase 1</i>		1 day?	Mon 1/17/11	Mon 1/17/11	
28	<i>Submit AIS Plan Phase 1 to SHPD for 30-day review (complete)</i>		1 day?	Mon 1/17/11	Mon 1/17/11	
29	AIS Phase 2		1 day?	Mon 1/17/11	Mon 1/17/11	
30	<i>Develop AIS Plan for Construction Phase 2</i>		1 day?	Mon 1/17/11	Mon 1/17/11	
31	Submit AIS Plan Phase 2 to SHPD for 30-day review		1 day?	Mon 1/17/11	Mon 1/17/11	
32	SHPD accepts or provides comments on AIS Phase 2		1 day?	Mon 1/17/11	Mon 1/17/11	
33	City to conduct fieldwork for AIS Phase 2		1 day?	Mon 1/17/11	Mon 1/17/11	
34	City to submit draft and final reports summarizing reports to SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
35	SHPD to approve reports for AIS Phase 2		1 day?	Mon 1/17/11	Mon 1/17/11	
36	City to develop treatment plan based on AIS Phase 2		1 day?	Mon 1/17/11	Mon 1/17/11	
37	City to submit treatment plan to SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
38	Determine whether City needs to develop Archaeological Monitoring Plan for portions of Phase 2		1 day?	Mon 1/17/11	Mon 1/17/11	
39	SHPD to approve treatment plan		1 day?	Mon 1/17/11	Mon 1/17/11	
40	If a Archaeological Monitoring Plan was needed, City shall submit a follow up monitoring report		1 day?	Mon 1/17/11	Mon 1/17/11	
41	City shall complete data recovery plans and data recovery reports, as needed, in consultation with SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
42	Completion of data recovery work must be verified by SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
43	AIS Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
44	Develop AIS Plan for Construction Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
45	Submit AIS Plan Phase 3 to SHPD for 30-day review		1 day?	Mon 1/17/11	Mon 1/17/11	
46	SHDP accepts for provides comments on AIS Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
47	City to conduct fieldwork for AIS Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
48	City to submit draft and final reports summarizing reports to SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule Date: Tue 12/21/10	Task 	Progress 	Summary 	External Tasks 	Deadline 
	Split 	Milestone 	Project Summary 	External Milestone 	

ID	Task Name	Notes	Duration	Start	Finish	Predecessors
49	SHPD to approve reports for AIS Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
50	City to develop treatment plan based on AIS Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
51	City to submit treatment plan to SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
52	Determine whether City needs to develop Archeological Monitoring Plan for portions of Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
53	SHPD to approve treatment plan		1 day?	Mon 1/17/11	Mon 1/17/11	
54	If a Archaeological Monitoring Plan was needed, City shall submit a follow up monitoring report		1 day?	Mon 1/17/11	Mon 1/17/11	
55	City shall complete data recovery plans and data recovery reports, as needed, in consultation with SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
56	Completion of data recovery work must be verified by SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
57	OIBC, Lineal and Cultural Descendents and NHO Consultation Phase 4		183 days?	Mon 1/17/11	Mon 7/18/11	
58	City shall consult with OIBC, lineal and cultural descendents, NHOs and other interested parties identified through conversations with the OIBC (OIBC et. al) to identify scope for AIS Plan for Phase		60 days	Tue 1/18/11	Fri 3/18/11	1
59	City to provide prelim engineering plans and existing utility maps to these parties to help with scoping		1 day	Tue 1/18/11	Tue 1/18/11	1
60	City shall submit AIS Plan for Phase 4 to SHPD (within 4 months of the PA execution)		1 day	Wed 5/18/11	Wed 5/18/11	1FS+4 mons
61	SHPD shall provide comments on the AIS Plan (within 60 days)		1 day	Mon 7/18/11	Mon 7/18/11	60FS+60 days
62	City shall complete AIS Phase 4 (prior to beginning of final design for that area)		1 day?	Mon 1/17/11	Mon 1/17/11	
63	City to establish regular meetings with OIBC for duration of construction period of project		1 day?	Mon 1/17/11	Mon 1/17/11	
64	Draft protocol for consultation regarding treatment of iwi kupuna		89 days?	Sun 7/17/11	Thu 10/13/11	
65	City, in coordination with OIBC et. al, shall complete a draft protocol for consultation regarding treatment of iwi kupuna identified during the AIS		1 day	Sun 7/17/11	Sun 7/17/11	1FS+6 mons
66	OIBC et. al may provide comments on the draft protocol		60 days	Mon 7/18/11	Thu 9/15/11	65
67	City shall take into account any comments provided by OIBC et al and shall submit protocol to FTA		14 days?	Fri 9/16/11	Thu 9/29/11	66
68	FTA shall approve the draft protocol		14 days?	Fri 9/30/11	Thu 10/13/11	67
69	Design standards		31 days?	Mon 1/17/11	Wed 2/16/11	
70	City shall develop standards for, and maintain and update the Project's Design Language Pattern Book for use in all Project Elements		1 day?	Mon 1/17/11	Mon 1/17/11	
71	City shall conduct a minimum of two neighborhood design workshops for the stations in each of the Project phases		1 day?	Mon 1/17/11	Mon 1/17/11	
93	Prior to entry into final design, the City shall provide preliminary engineering design plans for built components of the Project to consulting parties		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule Date: Tue 12/21/10	Task 	Progress 	Summary 	External Tasks 	Deadline 
	Split 	Milestone 	Project Summary 	External Milestone 	

ID	Task Name	Notes	Duration	Start	Finish	Predecessors
94	Consulting parties shall provide comments on the plans within 30 days of receipt		30 days	Tue 1/18/11	Wed 2/16/11	93
95	City shall consider all comments provided by consulting parties when completing PE or FD plans		1 day?	Mon 1/17/11	Mon 1/17/11	
96	Historic Context Studies		120 days?	Mon 1/17/11	Mon 5/16/11	
97	City shall develop draft scope of work for historic context studies and circulate draft scope to consulting parties		1 day?	Mon 1/17/11	Mon 1/17/11	
98	Consulting parties have 30 days to submit comments on scope of work to the City		1 day?	Mon 1/17/11	Mon 1/17/11	
99	City shall complete initial field work and photography for each study theme prior to construction commencement in each phase		1 day?	Mon 1/17/11	Mon 1/17/11	
100	City shall complete draft historic context studies related to relevant themes within the APE		90 days	Mon 1/17/11	Sat 4/16/11	
101	SHPD has 30 days to provide comments on the draft historic context study		30 days	Sun 4/17/11	Mon 5/16/11	100
102	City shall distribute final copies of studies to repositories listed in Stipulation XIV.E.5		1 day?	Mon 1/17/11	Mon 1/17/11	
103	Cultural Landscape Reports		120 days?	Mon 1/17/11	Mon 5/16/11	
104	City shall develop draft scope of work for the CLRs and circulate draft scope to consulting parties		90 days	Mon 1/17/11	Sat 4/16/11	
105	Consulting parties have 30 days to submit comments on the scope of work to the City		30 days	Sun 4/17/11	Mon 5/16/11	104
106	City will draft final scope of work in consultation with the SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
107	City shall complete initial field work and photography for each study area prior to construction commencement in that area		1 day?	Mon 1/17/11	Mon 1/17/11	
108	City shall submit draft cultural landscape reports to the SHPD and consulting parties for review		1 day?	Mon 1/17/11	Mon 1/17/11	
109	SHPD (and consulting parties? Unclear in the PA) shall have 30 to 45 days to submit comments on the draft cultural landscape reports		45 days	Tue 1/18/11	Thu 3/3/11	108
110	City shall consider all comments from consulting parties while preparing final versions of the cultural landscape reports		1 day?	Mon 1/17/11	Mon 1/17/11	
111	City shall distribute final copies of reports to repositories listed in Stipulation XIV.E.5		1 day?	Mon 1/17/11	Mon 1/17/11	
112	Historic American Building Survey, Historic American Engineering Record, and Historic American Landscape Survey Recordation		1 day?	Mon 1/17/11	Mon 1/17/11	
113	City shall consult with NPS HHH coordinator to determine which of the historic properties will be documented by HHH	City may request NPS	1 day?	Mon 1/17/11	Mon 1/17/11	
114	NPS will stipulate the appropriate type and level of HHH documentation for each property		1 day?	Mon 1/17/11	Mon 1/17/11	
115	City will submit draft HHH documentation for NPS to review		1 day?	Mon 1/17/11	Mon 1/17/11	
116	NPS shall provide comments within 30 to 45 days on draft HHH documentation		1 day?	Mon 1/17/11	Mon 1/17/11	
117	City will incorporate comments and submit final HHH documentation to NPS		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule Date: Tue 12/21/10	Task		Progress		Summary		External Tasks		Deadline	
	Split		Milestone		Project Summary		External Milestone			

ID	Task Name	Notes	Duration	Start	Finish	Predecessors
118	NPS will provide comments within 30 to 45 days on draft HHH documentation		1 day?	Mon 1/17/11	Mon 1/17/11	
119	Photography and Videography		1 day?	Mon 1/17/11	Mon 1/17/11	
120	City shall engage a professional photographer to NRHP standards for all resources that received adverse effect determinations not subject to HHH documentation		1 day?	Mon 1/17/11	Mon 1/17/11	
121	City shall offer these photographs to repositories listed in Stipulation XIV.E.5		1 day?	Mon 1/17/11	Mon 1/17/11	
122	City shall consult with the SHPD to determine an appropriate level of written documentation for each above ground historic property not documented by Stipulation V.C or VI.		1 day?	Mon 1/17/11	Mon 1/17/11	
123	City shall have a professional photographer take photos of select resources and view sheds within the APE prior to construction commencement (approximately 150 views will be submitted)		1 day?	Mon 1/17/11	Mon 1/17/11	
124	City shall take a comprehensive video of the Project corridor prior to construction commencement.		1 day?	Mon 1/17/11	Mon 1/17/11	
125	City shall provide video to the City Municipal Library		1 day?	Mon 1/17/11	Mon 1/17/11	
126	National Register of Historic Places/National Historic Landmark		1 day?	Mon 1/17/11	Mon 1/17/11	
127	City shall complete a NRHP Multiple Property Documentation for Modern/Recent Past historic properties dating 1939-1979		1 day?	Mon 1/17/11	Mon 1/17/11	
128	City and the SHPD will consult with property owners to obtain access and determine their consent to the proposed listing		1 day?	Mon 1/17/11	Mon 1/17/11	
129	City will propose a list of Modern/Recent historic properties determined eligible for the NRHP to be advanced for nomination and circulate to the consulting properties		1 day?	Mon 1/17/11	Mon 1/17/11	
130	Consulting parties will have 30 days to provide comments on the multiple property submission		1 day?	Mon 1/17/11	Mon 1/17/11	
131	City will consider comments and consult with SHPD to develop final list		1 day?	Mon 1/17/11	Mon 1/17/11	
132	City shall submit final list to the SHPD and NPS for review and comment.		1 day?	Mon 1/17/11	Mon 1/17/11	
133	SHPD and NPS will provide the City comments within 30 days on the final list.		1 day?	Mon 1/17/11	Mon 1/17/11	
134	Update to the Pearl Harbor NHL nomination and CINCPAQ Headquarters NHL nomination		1 day?	Mon 1/17/11	Mon 1/17/11	
135	City shall complete update in consultation with the U.S. Navy		1 day?	Mon 1/17/11	Mon 1/17/11	
136	City shall submit draft documentation to the NPS, Navy, and SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
137	NPS, Navy, and SHPD shall provide comments within 30 days		1 day?	Mon 1/17/11	Mon 1/17/11	
138	The City will provide the Navy with updated nomination information for submittal to the NPS		1 day?	Mon 1/17/11	Mon 1/17/11	
139	National Register Nominations		1 day?	Mon 1/17/11	Mon 1/17/11	
140	City shall complete NRHP nominations or amendments for all 31 of the 33 properties		1 day?	Mon 1/17/11	Mon 1/17/11	
141	City shall consult with SHPD to determine if nomination forms for properties already on NRHP need to be updated		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule
Date: Tue 12/21/10

Task 
Split 

Progress 
Milestone 

Summary 
Project Summary 

External Tasks 
External Milestone 

Deadline



ID	Task Name	Notes	Duration	Start	Finish	Predecessors
142	City and SHPD will consult with property owners to see if they consent to their properties being nominated		1 day?	Mon 1/17/11	Mon 1/17/11	
143	City shall submit draft forms to SHPD for review		1 day?	Mon 1/17/11	Mon 1/17/11	
144	SHPD will provide comments within 30 days of receipt		1 day?	Mon 1/17/11	Mon 1/17/11	
145	City will consider comments and submit final documents to NPS before Project begins revenue service operations		1 day?	Mon 1/17/11	Mon 1/17/11	
146	City will also coordinate with the SHPD to nominate properties to Hawaii Register of Historic Places		1 day?	Mon 1/17/11	Mon 1/17/11	
147	Database		1 day?	Mon 1/17/11	Mon 1/17/11	
148	City shall develop a searchable database of historic properties within the APE for a format suitable for public use prior to construction commencement		1 day?	Mon 1/17/11	Mon 1/17/11	
149	City will consult with the SHPD to strategize on making the database and information available to any organization with the authority and ability to support a public database at the end of construction		1 day?	Mon 1/17/11	Mon 1/17/11	
150	Educational and Interpretive Programs, Materials and Signage		1 day?	Mon 1/17/11	Mon 1/17/11	
151	City shall invite consulting parties to a kickoff meeting to develop a work plan, content for deliverables, and schedule for all products in Section VII		1 day?	Mon 1/17/11	Mon 1/17/11	
152	City shall consider all comments on these materials received within 30 days		1 day?	Mon 1/17/11	Mon 1/17/11	
153	City shall complete an interpretive plan for the Project area and install interpretive signage at appropriate locations and send to consulting parties for review and comment	Complete prior to	1 day?	Mon 1/17/11	Mon 1/17/11	
154	Consulting parties have 30 days to provide comments		1 day?	Mon 1/17/11	Mon 1/17/11	
155	City shall complete a color brochure describing the history of the area along the transit line and make 1,000 copies and send to consulting parties for comment		1 day?	Mon 1/17/11	Mon 1/17/11	
156	Consulting parties have 30 days to provide comments		1 day?	Mon 1/17/11	Mon 1/17/11	
157	City shall prepare materials for children, such as a coloring book or child-friendly game educate children about local history and make materials available on the project website and send to consulting parties for		1 day?	Mon 1/17/11	Mon 1/17/11	
158	Consulting parties have 30 days to provide comments		1 day?	Mon 1/17/11	Mon 1/17/11	
159	City shall develop an education field guide of historic properties along the transit route and will make the field guide available to the public and send to consulting parties for comment		1 day?	Mon 1/17/11	Mon 1/17/11	
160	Consulting parties have 30 days to provide comments		1 day?	Mon 1/17/11	Mon 1/17/11	
161	Humanities program		1 day?	Mon 1/17/11	Mon 1/17/11	
162	City shall establish a Humanities Program that will explore human histories, culture, and values		1 day?	Mon 1/17/11	Mon 1/17/11	
163	City shall develop the program's goals in consultation with consulting parties		1 day?	Mon 1/17/11	Mon 1/17/11	
164	City will develop and implement an educational effort/program to encourage the rehabilitation of historic properties located along the transit route		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule Date: Tue 12/21/10	Task		Progress		Summary		External Tasks		Deadline	
	Split		Milestone		Project Summary		External Milestone			

ID	Task Name	Notes	Duration	Start	Finish	Predecessors
165	City to establish program		1 day?	Mon 1/17/11	Mon 1/17/11	
166	City shall hold two meetings and/or public workshops with owners of historic properties to disperse information to be completed before revenue service begins		1 day?	Mon 1/17/11	Mon 1/17/11	
167	City shall provide a summary report to the consulting parties at the conclusion of this effort		1 day?	Mon 1/17/11	Mon 1/17/11	
168	Mitigation for Specific Properties		1 day?	Mon 1/17/11	Mon 1/17/11	
169	City will mark, store securely and replace all lava rock curbstones		1 day?	Mon 1/17/11	Mon 1/17/11	
170	City will maintain or replace rails on the Kapalama Canal Bridge to match the historic appearance		1 day?	Mon 1/17/11	Mon 1/17/11	
171	City will replace true kamani trees within the corridor as close as feasible to the current location		1 day?	Mon 1/17/11	Mon 1/17/11	
172	Improvements to specific parks		1 day?	Mon 1/17/11	Mon 1/17/11	
173	City will invite consulting parties, property owners and other stake holders to participate in kickoff meeting to discuss improvements to adversely affected historic parks		1 day?	Mon 1/17/11	Mon 1/17/11	
174	City will develop and circulate draft park improvement plan to consulting parties		1 day?	Mon 1/17/11	Mon 1/17/11	
175	Consulting parties shall provide comments within 30 days		1 day?	Mon 1/17/11	Mon 1/17/11	
176	City will consider all comments and prepare a final plan in consultation with the SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
177	City shall budget 750,000 dollars for the park improvement plans		1 day?	Mon 1/17/11	Mon 1/17/11	
178	Architectural historian		1 day?	Mon 1/17/11	Mon 1/17/11	
179	City shall include a staff position for qualified Project architectural historian		1 day?	Mon 1/17/11	Mon 1/17/11	
180	Project Historic Preservation Committee		92 days?	Mon 1/17/11	Mon 4/18/11	
181	City shall submit to SHPD for approval a list of agencies, groups, and organizations that will be invited to serve on HPC		1 day?	Mon 1/17/11	Mon 1/17/11	
182	City shall create the Project Historic Preservation Committee		1 day?	Mon 1/17/11	Mon 1/17/11	
183	City shall schedule first meeting of the HPC within three months after the execution of the PA		1 day?	Mon 4/18/11	Mon 4/18/11	1FS+3 mons
184	HPC shall establish goals, criteria and program guidelines for disposition of program funds for exterior improvements		1 day?	Mon 1/17/11	Mon 1/17/11	
185	HPC shall also consult with the City and SHPO on existence of potential unforeseen adverse effects on Historic Districts		1 day?	Mon 1/17/11	Mon 1/17/11	
186	HPC shall identify and select an entity that will administer the funds for purposes established		1 day?	Mon 1/17/11	Mon 1/17/11	
187	Demolition monitoring		182 days?	Mon 1/17/11	Sun 7/17/11	
188	City shall monitor the proposed demolition of resources built before 1969 within the APE and within a 2,000 foot radius of each station		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule Date: Tue 12/21/10	Task	Progress	Summary	External Tasks	Deadline
	Split	Milestone	Project Summary	External Milestone	

ID	Task Name	Notes	Duration	Start	Finish	Predecessors
189	City shall establish a baseline for demolitions by calculating an annual average and standard deviation between 2005 and 2008		6 mons	Mon 1/17/11	Fri 7/15/11	
190	City shall include this baseline information within the first 6 month report		1 day	Sun 7/17/11	Sun 7/17/11	1FS+6 mons
191	Unanticipated cumulative adverse effects		1 day?	Mon 1/17/11	Mon 1/17/11	
192	City shall request all City agencies that are constructing projects related to the Project within the Two Historic Districts to submit preliminary documents to the City		1 day?	Mon 1/17/11	Mon 1/17/11	
193	City shall make all appropriate City-generated and prepared documentation available to consulting parties via Project website		1 day?	Mon 1/17/11	Mon 1/17/11	
194	Construction Protection Plan		1 day?	Mon 1/17/11	Mon 1/17/11	
195	During final design, DTS, with their contractors and FTA, will develop a Construction Mitigation Plan (to include a N&V plan)		1 day?	Mon 1/17/11	Mon 1/17/11	
196	DTS shall perform quantitative assessments of N&V to inform the CMP		1 day?	Mon 1/17/11	Mon 1/17/11	
197	City shall meet with the construction contractors to transit the CMP (before project construction)		1 day?	Mon 1/17/11	Mon 1/17/11	
198	City shall monitor construction to make sure that CMP is followed and shall provide a record of monitoring activities pursuant to Stipulation XIV.E		1 day?	Mon 1/17/11	Mon 1/17/11	
199	City shall complete post construction noise monitoring with the Pearl Harbor NHL		1 day?	Mon 1/17/11	Mon 1/17/11	
200	City shall require on an annual basis or more frequently historic preservation and cultural awareness training for construction contractors and employees		1 day?	Mon 1/17/11	Mon 1/17/11	
201	City shall make training materials available to consulting parties on an annual basis		1 day?	Mon 1/17/11	Mon 1/17/11	
202	Post Review Discoveries (actions as needed)		1 day?	Mon 1/17/11	Mon 1/17/11	
203	Public Information		1 day?	Mon 1/17/11	Mon 1/17/11	
204	City shall post semi-annual progress reports on the Project website		1 day?	Mon 1/17/11	Mon 1/17/11	
205	City shall add all documentation completed as part of this PA to the historic properties database		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule Date: Tue 12/21/10	Task		Progress		Summary		External Tasks		Deadline	
	Split		Milestone		Project Summary		External Milestone			