

Current Schedule to ROD

Activity	Completion Date	Activity	Completion Date
Pre-decisional Final EIS to FTA and Cooperating Agencies	complete	Signature on Final EIS cover page	June 8, 2010
Section 106 Ualena Determination of Eligibility letter to SHPD for expedited review (due May 13)	complete	Reproduce Final EIS	June 9 - June 11
Receipt of conditional ALP approval from FAA	complete	Distribute Final EIS	June 14 - 16, 2010
Cooperating Agency EIS comments to FTA & City	complete	Submit Final EIS to OEQC	June 10, 2010
FTA EIS review and legal sufficiency comments to the City	May 21, 2010	NOA submitted to EPA	June 18, 2010
Final EIS comment coordination calls with City and FTA	May 21- June 2, 2010	NOA in Federal Register	June 25, 2010
FTA requests signatory parties to sign Section 106 programmatic agreement	May 25, 2010	Draft ROD to FTA (excluding comments)	June 25, 2010
Completion of Final EIS to address comments	May 25, 2010	OEQC recommendation to the governor	June 26, 2010
Receipt of signed PA	June 4, 2010	End of 30-day Final EIS review period	July 30, 2010
Complete review of Final EIS changes with FTA	June 4, 2010	Address substantive new comments in ROD	July 30 - Aug 19, 2010
FTA Final legal sufficiency review	June 7, 2010	Conclusion of State Chapter 343 Process	July 26, 2010
		FTA review ROD	August 10, 2010
		Address FTA comments on ROD	August 17, 2010
		FTA issue ROD in FR	August 20, 2010



Major Project Milestones

Major Project Milestones	Early Date	Total float (7 day calendar)
Record Of Decision (ROD)	8/6/2010	-238
Entry into Final Design	12/23/2010	-171
FFGA	1/24/2012	-171
Open Waipahu to Leeward	6/26/2013	-242
MSF Complete	10/31/2014	-173
Open East Kapolei to Leeward	3/2/2015	-255
Open Leeward to Pearl Highlands	11/27/2015	-176
Open Kamehameha Section	10/1/2016	64
Open Airport Section	3/10/2018	-193
Open City Center Section	7/11/2019	-192
Open to Ala Moana Center	9/12/2019	-192



Environmental Status

- **A/FEIS Review by Cooperating Agencies Completed**
- **Agreement by SHPD on Resource Eligibility Completed**
- **Programmatic Agreement Signatures Still Pending**
- **Responding to FTA comments on A/FEIS and Response Letters**



WOFFH Environmental Status

- Kiewit Environmental Compliance Plan Rev. C Under Review
- Environmental Training for Other Disciplines
 - Initial Training Complete
 - Will continue as required
- Preconstruction: Potholing and Borings
 - On-call Archaeological Monitoring
 - Surveys Completed on Both Invasive Species and Endangered Species

