Honolulu Schedule for FEIS and ROD

Section 106 Agreement is circulated to ACHP, SHPO, City, and FTA for signature. (A version with these 4 signatures can go into the FEIS; the signatures of other consulting parties can be solicited after the FEIS is published, and that version will be attached to the ROD.) 3 weeks

TCC/TRO-9 memorandum to file documenting considerations that led to FTA decision that supplemental document is not needed. 1 week concurrent with above.

Resolution of Van Wyk issues with Section 4(f). 1 week concurrent with above.

De minimis impact determination for park on new alignment near airport. 1 week concurrent with above.

Final FTA review of FEIS; legal sufficiency review by FTA; signing by FTA. 1 week concurrent with above.

Printing and mailing of signed FEIS by the City. 10 days

FTA files the FEIS at EPA. 1 day

EPA published notice in Federal Register on Friday of week after it is filed. At least 7 and not more than 12 days

Public and interagency comment period. 30 days

Drafting of ROD, including response to comments received on FEIS. Concurrent with public comment period, except that final comments may take 1 week beyond 30 day period.

Notification of FAA that FTA is proceeding with ROD. Concurrent with above.

Signing of ROD. 1 day