ID		Task Name	Notes	Duration	Start	Finish	Predecessors
1		Execute Honolulu Programmatic Agreement		1 day	Mon 1/17/11	Mon 1/17/11	
2		**Implementation**		**92 days?**	**Mon 1/17/11**	**Mon 4/18/11**	
3		City shall develop a schedule for implementation of the provisions of this PA and send to consulting parties for comment		1 day?	Sat 3/19/11	Sat 3/19/11	1FS+60 days
4		Consulting parties have 30 days to send comments		1 day?	Mon 1/17/11	Mon 1/17/11	
5		City shall post the final schedule on the Project website		1 day?	Mon 1/17/11	Mon 1/17/11	
6		**For the first 24 months, the City shall hold quarterly meetings with the consulting parties to discuss implementation of the PA**		1 day?	Mon 4/18/11	Mon 4/18/11	1FS+3 mons
7		City shall provide all signatories to this PA a summary report detailing work to implement the PA		1 day?	Mon 1/17/11	Mon 1/17/11	
8		**Hire Kako'o (PA Project Manager**		**181 days?**	**Mon 1/17/11**	**Sat 7/16/11**	
9		Draft RFP and allow for FTA and SHPO review procurement request		1 day?	Mon 1/17/11	Mon 1/17/11	
10		Release procurement request to public		1 day?	Mon 1/17/11	Mon 1/17/11	
11		Allow FTA and SHPO to review final candidate qualifications		1 day?	Mon 1/17/11	Mon 1/17/11	
12		Allow FTA and SHPO to review scope of work		1 day?	Mon 1/17/11	Mon 1/17/11	
13		City to provide written notification to FTA and SHPD and other consulting parties that selection has been made (within 6 months of PA execution)		1 day	Sat 7/16/11	Sat 7/16/11	1SS+6 mons
14		**Undertake additional studies on Traditional Cultural Properties**		**32 days?**	**Mon 1/17/11**	**Thu 2/17/11**	
15		City to retain contractor with experience in ethnographic studies and TCP assessments		1 day	Mon 1/17/11	Mon 1/17/11	
16		City to start additional study on TCP (30 days after PA execution)		1 day	Thu 2/17/11	Thu 2/17/11	1FS+30 days
17		**City to meet with SHPD, consulting parties and other parties with expertise, including NHO, to discuss and identify potential TCPs**		1 day?	Mon 1/17/11	Mon 1/17/11	
18		If FTA determines eligible TCPs present, City shall complete effects assessments		1 day?	Mon 1/17/11	Mon 1/17/11	
19		SHPD shall have 30 days to review effects assessment		1 day?	Mon 1/17/11	Mon 1/17/11	
20		If FTA or SHPD determines that adverse effects on eligible TCPs, the City shall meet with consulting parties		1 day?	Mon 1/17/11	Mon 1/17/11	
21		City shall complete all fieldwork, eligibility and effects determination (prior to commencement of construction)		1 day?	Mon 1/17/11	Mon 1/17/11	
22		City shall complete draft NRHP nominations for all TCPs that meet NRHP criteria		1 day?	Mon 1/17/11	Mon 1/17/11	
23		SHPD and NPS and consulting parties will review draft NRHP nominations (within 30 days)		1 day?	Mon 1/17/11	Mon 1/17/11	
24		City shall consider all comments on the draft NRHP nominations and submit final NRHP nominations to SHPD (prior to commencement of construction)		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule
Date: Tue 12/21/10

Task | Progress | Summary | External Tasks | Deadline
Split | Milestone | Project Summary | External Milestone

AR00089257

ID		Task Name	Notes	Duration	Start	Finish	Predecessors
25		**Develop Archaeological Inventory Survey (AIS) Plans**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
26		**AIS Phase 1**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
27		*Development AIS Plan for Construction Phase 1*		*1 day?*	*Mon 1/17/11*	*Mon 1/17/11*	
28		*Submit AIS Plan Phase 1 to SHPD for 30-day review (complete)*		*1 day?*	*Mon 1/17/11*	*Mon 1/17/11*	
29		**AIS Phase 2**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
30		*Develop AIS Plan for Construction Phase 2*		1 day?	Mon 1/17/11	Mon 1/17/11	
31		Submit AIS Plan Phase 2 to SHPD for 30-day review		1 day?	Mon 1/17/11	Mon 1/17/11	
32		SHPD accepts or provides comments on AIS Phase 2		1 day?	Mon 1/17/11	Mon 1/17/11	
33		City to conduct fieldwork for AIS Phase 2		1 day?	Mon 1/17/11	Mon 1/17/11	
34		City to submit draft and final reports summarizing reports to SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
35		SHPD to approve reports for AIS Phase 2		1 day?	Mon 1/17/11	Mon 1/17/11	
36		City to develop treatment plan based on AIS Phase 2		1 day?	Mon 1/17/11	Mon 1/17/11	
37		City to submit treatment plan to SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
38		Determine whether City needs to develop Archaeological Monitoring Plan for portions of Phase 2		1 day?	Mon 1/17/11	Mon 1/17/11	
39		SHPD to approve treatment plan		1 day?	Mon 1/17/11	Mon 1/17/11	
40		If a Archaeological Monitoring Plan was needed, City shall submit a follow up monitoring report		1 day?	Mon 1/17/11	Mon 1/17/11	
41		City shall complete data recovery plans and data recovery reports, as needed, in consultation with SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
42		Completion of data recovery work must be verified by SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
43		**AIS Phase 3**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
44		Develop AIS Plan for Construction Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
45		Submit AIS Plan Phase 3 to SHPD for 30-day review		1 day?	Mon 1/17/11	Mon 1/17/11	
46		SHDP accepts for provides comments on AIS Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
47		City to conduct fieldwork for AIS Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
48		City to submit draft and final reports summarizing reports to SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule
Date: Tue 12/21/10

Task | Progress | Summary | External Tasks | Deadline
Split | Milestone | Project Summary | External Milestone

ID		Task Name	Notes	Duration	Start	Finish	Predecessors
49		SHPD to approve reports for AIS Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
50		City to develop treatment plan based on AIS Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
51		City to submit treatment plan to SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
52		Determine whether City needs to develop Archeological Monitoring Plan for portions of Phase 3		1 day?	Mon 1/17/11	Mon 1/17/11	
53		SHPD to approve treatment plan		1 day?	Mon 1/17/11	Mon 1/17/11	
54		If a Archaeological Monitoring Plan was needed, City shall submit a follow up monitoring report		1 day?	Mon 1/17/11	Mon 1/17/11	
55		City shall complete data recovery plans and data recovery reports, as needed, in consultation with SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
56		Completion of data recovery work must be verified by SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
57		**OIBC, Lineal and Cultural Descendents and NHO Consultation Phase 4**		**183 days?**	**Mon 1/17/11**	**Mon 7/18/11**	
58		**City shall consult with OIBC, lineal and cultural descendents, NHOs and other interested parties identified through conversations with the OIBC (OIBC et. al) to identify scope for AIS Plan for Phase**		60 days	Tue 1/18/11	Fri 3/18/11	1
59		City to provide prelim engineering plans and existing utility maps to these parties to help with scoping		1 day	Tue 1/18/11	Tue 1/18/11	1
60		City shall submit AIS Plan for Phase 4 to SHPD (within 4 months of the PA execution)		1 day	Wed 5/18/11	Wed 5/18/11	1FS+4 mons
61		SHPD shall provide comments on the AIS Plan (within 60 days)		1 day	Mon 7/18/11	Mon 7/18/11	60FS+60 days
62		City shall complete AIS Phase 4 (prior to beginning of final design for that area)		1 day?	Mon 1/17/11	Mon 1/17/11	
63		City to establish regular meetings with OIBC for duration of construction period of project		1 day?	Mon 1/17/11	Mon 1/17/11	
64		**Draft protocol for consultation regarding treatment of iwi kupuna**		**89 days?**	**Sun 7/17/11**	**Thu 10/13/11**	
65		City, in coordination with OIBC et. al, shall complete a draft protocol for consultation regarding treatment of iwi kupuna identified during the AIS		1 day	Sun 7/17/11	Sun 7/17/11	1FS+6 mons
66		OIBC et. al may provide comments on the draft protocol		60 days	Mon 7/18/11	Thu 9/15/11	65
67		City shall take into account any comments provided by OIBC et al and shall submit protocol to FTA		14 days?	Fri 9/16/11	Thu 9/29/11	66
68		FTA shall approve the draft protocol		14 days?	Fri 9/30/11	Thu 10/13/11	67
69		**Design standards**		**31 days?**	**Mon 1/17/11**	**Wed 2/16/11**	
70		City shall develop standards for, and maintain and update the Project's Design Language Pattern Book for use in all Project Elements		1 day?	Mon 1/17/11	Mon 1/17/11	
71		**City shall conduct a minimum of two neighborhood design workshops for the stations in each of the Project phases**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
93		Prior to entry into final design, the City shall provide preliminary engineering design plans for built components of the Project to consulting parties		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule
Date: Tue 12/21/10

Task | Progress | Summary | External Tasks | Deadline
Split | Milestone | Project Summary | External Milestone

AR00089259

ID		Task Name	Notes	Duration	Start	Finish	Predecessors
94		Consulting parties shall provide comments on the plans within 30 days of receipt		30 days	Tue 1/18/11	Wed 2/16/11	93
95		City shall consider all comments provided by consulting parties when completing PE or FD plans		1 day?	Mon 1/17/11	Mon 1/17/11	
96		**Historic Context Studies**		**120 days?**	**Mon 1/17/11**	**Mon 5/16/11**	
97		City shall develop draft scope of work for historic context studies and circulate draft scope to consulting parties		1 day?	Mon 1/17/11	Mon 1/17/11	
98		Consulting parties have 30 days to submit comments on scope of work to the City		1 day?	Mon 1/17/11	Mon 1/17/11	
99		City shall complete initial field work and photography for each study theme prior to construction commencement in each phase		1 day?	Mon 1/17/11	Mon 1/17/11	
100		City shall complete draft historic context studies related to relevant themes within the APE		90 days	Mon 1/17/11	Sat 4/16/11	
101		SHPD has 30 days to provide comments on the draft historic context study		30 days	Sun 4/17/11	Mon 5/16/11	100
102		City shall distribute final copies of studies to repositories listed in Stipulation XIV.E.5		1 day?	Mon 1/17/11	Mon 1/17/11	
103		**Cultural Landscape Reports**		**120 days?**	**Mon 1/17/11**	**Mon 5/16/11**	
104		City shall develop draft scope of work for the CLRs and circulate draft scope to consulting parties		90 days	Mon 1/17/11	Sat 4/16/11	
105		Consulting parties have 30 days to submit comments on the scope of work to the City		30 days	Sun 4/17/11	Mon 5/16/11	104
106		City will draft final scope of work in consultation with the SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
107		City shall complete initial field work and photography for each study area prior to construction commencement in that area		1 day?	Mon 1/17/11	Mon 1/17/11	
108		City shall submit draft cultural landscape reports to the SHPD and consulting parties for review		1 day?	Mon 1/17/11	Mon 1/17/11	
109		SHPD (and consulting parties? Unclear in the PA) shall have 30 to 45 days to submit comments on the draft cultural landscape reports		45 days	Tue 1/18/11	Thu 3/3/11	108
110		City shall consider all comments from consulting parties while preparing final versions of the cultural landscape reports		1 day?	Mon 1/17/11	Mon 1/17/11	
111		City shall distribute final copies of reports to repositories listed in Stipulation XIV.E.5		1 day?	Mon 1/17/11	Mon 1/17/11	
112		**Historic American Building Survey, Historic American Engineering Record, and Historic American Landscape Survey Recordation**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
113		City shall consult with NPS HHH coordinator to determine which of the historic properties will be documented by HHH	City may request NPS	1 day?	Mon 1/17/11	Mon 1/17/11	
114		NPS will stipulate the appropriate type and level of HHH documentation for each property		1 day?	Mon 1/17/11	Mon 1/17/11	
115		City will submit draft HHH documentation for NPS to review		1 day?	Mon 1/17/11	Mon 1/17/11	
116		NPS shall provide comments within 30 to 45 days on draft HHH documentation		1 day?	Mon 1/17/11	Mon 1/17/11	
117		City will incorporate comments and submit final HHH documentation to NPS		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule
Date: Tue 12/21/10

Task | Progress | Summary | External Tasks | Deadline
Split | Milestone | Project Summary | External Milestone

ID		Task Name	Notes	Duration	Start	Finish	Predecessors
118		NPS will provide comments within 30 to 45 days on draft HHH documentation		1 day?	Mon 1/17/11	Mon 1/17/11	
119		**Photography and Videography**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
120		City shall engage a professional photographer to NRHP standards for all resources that received adverse effect determinations not subject to HHH documentation		1 day?	Mon 1/17/11	Mon 1/17/11	
121		City shall offer these photographs to repositories listed in Stipulation XIV.E.5		1 day?	Mon 1/17/11	Mon 1/17/11	
122		City shall consult with the SHPD to determine an appropriate level of written documentation for each above ground historic property not documented by Stipulation V.C or VI.		1 day?	Mon 1/17/11	Mon 1/17/11	
123		City shall have a professional photographer take photos of select resources and view sheds within the APE prior to construction commencement (approximately 150 views will be submitted)		1 day?	Mon 1/17/11	Mon 1/17/11	
124		City shall take a comprehensive video of the Project corridor prior to construction commencement.		1 day?	Mon 1/17/11	Mon 1/17/11	
125		City shall provide video to the City Municipal Library		1 day?	Mon 1/17/11	Mon 1/17/11	
126		**National Register of Historic Places/National Historic Landmark**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
127		**City shall complete a NRHP Multiple Property Documentation for Modern/Recent Past historic properties dating 1939-1979**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
128		City and the SHPD will consult with property owners to obtain access and determine their consent to the proposed listing		1 day?	Mon 1/17/11	Mon 1/17/11	
129		City will propose a list of Modern/Recent historic properties determined eligible for the NRHP to be advanced for nomination and circulate to the consulting properties		1 day?	Mon 1/17/11	Mon 1/17/11	
130		Consulting parties will have 30 days to provide comments on the multiple property submission		1 day?	Mon 1/17/11	Mon 1/17/11	
131		City will consider comments and consult with SHPD to develop final list		1 day?	Mon 1/17/11	Mon 1/17/11	
132		City shall submit final list to the SHPD and NPS for review and comment.		1 day?	Mon 1/17/11	Mon 1/17/11	
133		SHPD and NPS will provide the City comments within 30 days on the final list.		1 day?	Mon 1/17/11	Mon 1/17/11	
134		**Update to the Pearl Harbor NHL nomination and CINCPAQ Headquarters NHL nomination**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
135		City shall complete update in consultation with the U.S. Navy		1 day?	Mon 1/17/11	Mon 1/17/11	
136		City shall submit draft documentation to the NPS, Navy, and SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
137		NPS, Navy, and SHPD shall provide comments within 30 days		1 day?	Mon 1/17/11	Mon 1/17/11	
138		The City will provide the Navy with updated nomination information for submittal to the NPS		1 day?	Mon 1/17/11	Mon 1/17/11	
139		**National Register Nominations**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
140		City shall complete NRHP nominations or amendments for all 31 of the 33 properties		1 day?	Mon 1/17/11	Mon 1/17/11	
141		City shall consult with SHPD to determine if nomination forms for properties already on NRHP need to be updated		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule
Date: Tue 12/21/10

Task | Progress | Summary | External Tasks | Deadline
Split | Milestone | Project Summary | External Milestone

ID		Task Name	Notes	Duration	Start	Finish	Predecessors
142		City and SHPD will consult with property owners to see if they consent to their properties being nominated		1 day?	Mon 1/17/11	Mon 1/17/11	
143		City shall submit draft forms to SHPD for review		1 day?	Mon 1/17/11	Mon 1/17/11	
144		SHPD will provide comments within 30 days of receipt		1 day?	Mon 1/17/11	Mon 1/17/11	
145		City will consider comments and submit final documents to NPS before Project begins revenue service operations		1 day?	Mon 1/17/11	Mon 1/17/11	
146		City will also coordinate with the SHPD to nominate properties to Hawaii Register of Historic Places		1 day?	Mon 1/17/11	Mon 1/17/11	
147		**Database**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
148		City shall develop a searchable database of historic properties within the APE for a format suitable for public use prior to construction commencement		1 day?	Mon 1/17/11	Mon 1/17/11	
149		City will consult with the SHPD to strategize on making the database and information available to any organization with the authority and ability to support a public database at the end of construction		1 day?	Mon 1/17/11	Mon 1/17/11	
150		**Educational and Interpretive Programs, Materials and Signage**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
151		City shall invite consulting parties to a kickoff meeting to develop a work plan, content for deliverables, and schedule for all products in Section VII		1 day?	Mon 1/17/11	Mon 1/17/11	
152		City shall consider all comments on these materials received within 30 days		1 day?	Mon 1/17/11	Mon 1/17/11	
153		City shall complete an interpretive plan for the Project area and install interpretive signage at appropriate locations and send to consulting parties for review and comment	Complete prior to	1 day?	Mon 1/17/11	Mon 1/17/11	
154		Consulting parties have 30 days to provide comments		1 day?	Mon 1/17/11	Mon 1/17/11	
155		City shall complete a color brochure describing the history of the area along the transit line and make 1,000 copies and send to consulting parties for comment		1 day?	Mon 1/17/11	Mon 1/17/11	
156		Consulting parties have 30 days to provide comments		1 day?	Mon 1/17/11	Mon 1/17/11	
157		City shall prepare materials for children, such as a coloring book or child=friendly game educate children about local history and make materials available on the project website and send to consulting parties for		1 day?	Mon 1/17/11	Mon 1/17/11	
158		Consulting parties have 30 days to provide comments		1 day?	Mon 1/17/11	Mon 1/17/11	
159		City shall develop an education field guide of historic properties along the transit route and will make the field guide available to the public and send to consulting parties for comment		1 day?	Mon 1/17/11	Mon 1/17/11	
160		Consulting parties have 30 days to provide comments		1 day?	Mon 1/17/11	Mon 1/17/11	
161		**Humanities program**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
162		City shall establish a Humanities Program that will explore human histories, culture, and values		1 day?	Mon 1/17/11	Mon 1/17/11	
163		City shall develop the program's goals in consultation with consulting parties		1 day?	Mon 1/17/11	Mon 1/17/11	
164		**City will develop and implement an educational effort/program to encourage the rehabilitation of historic properties located along the transit route**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	

Project: Honolulu PA Schedule
Date: Tue 12/21/10

Task | Progress | Summary | External Tasks | Deadline
Split | Milestone | Project Summary | External Milestone

AR00089262

ID		Task Name	Notes	Duration	Start	Finish	Predecessors
165		City to establish program		1 day?	Mon 1/17/11	Mon 1/17/11	
166		City shall hold two meetings and/or public workshops with owners of historic properties to disperse information to be completed before revenue service begins		1 day?	Mon 1/17/11	Mon 1/17/11	
167		City shall provide a summary report to the consulting parties at the conclusion of this effort		1 day?	Mon 1/17/11	Mon 1/17/11	
168		**Mitigation for Specific Properties**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
169		City will mark, store securely and replace all lava rock curbstones		1 day?	Mon 1/17/11	Mon 1/17/11	
170		City will maintain or replace rails on the Kapalama Canal Bridge to match the historic appearance		1 day?	Mon 1/17/11	Mon 1/17/11	
171		City will replace true kamani trees within the corridor as close as feasible to the current location		1 day?	Mon 1/17/11	Mon 1/17/11	
172		**Improvements to specific parks**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
173		City will invite consulting parties, property owners and other stake holders to participate in kickoff meeting to discuss improvements to adversely affected historic parks		1 day?	Mon 1/17/11	Mon 1/17/11	
174		City will develop and circulate draft park improvement plan to consulting parties		1 day?	Mon 1/17/11	Mon 1/17/11	
175		Consulting parties shall provide comments within 30 days		1 day?	Mon 1/17/11	Mon 1/17/11	
176		City will consider all comments and prepare a final plan in consultation with the SHPD		1 day?	Mon 1/17/11	Mon 1/17/11	
177		City shall budget 750,000 dollars for the park improvement plans		1 day?	Mon 1/17/11	Mon 1/17/11	
178		**Architectural historian**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
179		City shall include a staff position for qualified Project architectural historian		1 day?	Mon 1/17/11	Mon 1/17/11	
180		**Project Historic Preservation Committee**		**92 days?**	**Mon 1/17/11**	**Mon 4/18/11**	
181		City shall submit to SHPD for approval a list of agencies, groups, and organizations that will be invited to serve on HPC		1 day?	Mon 1/17/11	Mon 1/17/11	
182		City shall create the Project Historic Preservation Committee		1 day?	Mon 1/17/11	Mon 1/17/11	
183		City shall schedule first meeting of the HPC within three months after the execution of the PA		1 day?	Mon 4/18/11	Mon 4/18/11	1FS+3 mons
184		HPC shall establish goals, criteria and program guidelines for disposition of program funds for exterior improvements		1 day?	Mon 1/17/11	Mon 1/17/11	
185		HPC shall also consult with the City and SHPO on existence of potential unforeseen adverse effects on Historic Districts		1 day?	Mon 1/17/11	Mon 1/17/11	
186		HPC shall identify and select an entity that will administer the funds for purposes established		1 day?	Mon 1/17/11	Mon 1/17/11	
187		**Demolition monitoring**		**182 days?**	**Mon 1/17/11**	**Sun 7/17/11**	
188		City shall monitor the proposed demolition of resources built before 1969 within the APE and within a 2,000 foot radius of each station		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule
Date: Tue 12/21/10

Task | Progress | Summary | External Tasks | Deadline
Split | Milestone | Project Summary | External Milestone

AR00089263

ID		Task Name	Notes	Duration	Start	Finish	Predecessors
189		City shall establish a baseline for demolitions by calculating an annual average and standard deviation between 2005 and 2008		6 mons	Mon 1/17/11	Fri 7/15/11	
190		City shall include this baseline information within the first 6 month report		1 day	Sun 7/17/11	Sun 7/17/11	1FS+6 mons
191		**Unanticipated cumulative adverse effects**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
192		City shall request all City agencies that are constructing projects related to the Project within the Two Historic Districts to submit preliminary documents to the City		1 day?	Mon 1/17/11	Mon 1/17/11	
193		City shall make all appropriate City-generated and prepared documentation available to consulting parties via Project website		1 day?	Mon 1/17/11	Mon 1/17/11	
194		**Construction Protection Plan**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
195		During final design, DTS, with their contractors and FTA, will develop a Construction Mitigation Plan (to include a N&V plan)		1 day?	Mon 1/17/11	Mon 1/17/11	
196		DTS shall perform quantitative assessments of N&V to inform the CMP		1 day?	Mon 1/17/11	Mon 1/17/11	
197		City shall meet with the construction contractors to transit the CMP (before project construction)		1 day?	Mon 1/17/11	Mon 1/17/11	
198		City shall monitor construction to make sure that CMP is followed and shall provide a record of monitoring activities pursuant to Stipulation XIV.E		1 day?	Mon 1/17/11	Mon 1/17/11	
199		City shall complete post construction noise monitoring with the Pearl Harbor NHL		1 day?	Mon 1/17/11	Mon 1/17/11	
200		City shall require on an annual basis or more frequently historic preservation and cultural awareness training for construction contractors and employees		1 day?	Mon 1/17/11	Mon 1/17/11	
201		City shall make training materials available to consulting parties on an annual basis		1 day?	Mon 1/17/11	Mon 1/17/11	
202		**Post Review Discoveries (actions as needed)**		1 day?	Mon 1/17/11	Mon 1/17/11	
203		**Public Information**		**1 day?**	**Mon 1/17/11**	**Mon 1/17/11**	
204		City shall post semi-annual progress reports on the Project website		1 day?	Mon 1/17/11	Mon 1/17/11	
205		City shall add all documentation completed as part of this PA to the historic properties database		1 day?	Mon 1/17/11	Mon 1/17/11	

Project: Honolulu PA Schedule
Date: Tue 12/21/10

Task | Progress | Summary | External Tasks | Deadline
Split | Milestone | Project Summary | External Milestone